

# Mayfield Concept Plan Approval

## Quarterly Stormwater Monitoring Report

September 2018

In accordance with Schedule 3 Condition 2.21 d of the Mayfield Concept Approval, PON has developed a Stormwater Management Strategy for the site.

To support the strategy PON conducts an ongoing site wide monitoring program to confirm that the site continues to meet the commitments and requirements of the Concept Plan Approval. Sampling is undertaken on a quarterly basis at the downstream extent of the site drainage infrastructure prior to discharge into the Eastern and Western drains. There are a total of six sampling locations, see Figure1 below:

**Figure 1: Mayfield Site Water Quality Monitoring Locations**



Analytes that are to be monitored at each sample location are detailed in Table 1 below:

**Table 1: Analytes for Stormwater**

Pollutant	Unit of Measure	Frequency	Sampling Method
Total suspended solids	mg/L	Quarterly	Grab sample during rainfall event
pH	pH units	Quarterly	Grab sample during rainfall event
Nitrogen (total)	ug/L	Quarterly	Grab sample during rainfall event
Oil and grease	mg/L	Quarterly	Grab sample during rainfall event
Phosphate	ug/L	Quarterly	Grab sample during rainfall event

